

**Oregon Water Resources Department
Water Right Services Division**

Application for Extension of Time

In the Matter of the Application for an Extension of Time)
for Permit S-54683, Water Right Application S-86225) PROPOSED FINAL ORDER
in the name of Prosper Subdistrict of the)
Bandon Cranberry Water Control District)

Permit Information

Application:	S-86225
Permit:	S-54683
Basin:	17 – South Coast / Watermaster District 19
Date of Priority:	April 1, 2005
Source of Water:	Prosper Reservoir (Formerly Amos Reservoir) constructed under Permit R-8647, enlarged under Permit R-14855
Purpose of Use:	Cranberry use on 192.6 acres
Maximum Volume:	71.0 Acre-Feet (AF) each year

Please read this Proposed Final Order in its entirety.

In summary, the Department proposes to:

- Grant an extension of time to complete construction of the water system from November 24, 2015 to October 1, 2020.
- Grant an extension of time to apply water to full beneficial use from November 24, 2015 to October 1, 2020.¹

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.230 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315

¹ Pursuant to ORS 537.230(4), upon the completion of beneficial use of water allowed under the permit, the permit holder shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permit holder shall submit a map of the survey and the claim of beneficial use.

ACRONYM QUICK REFERENCE

Department – Oregon Water Resources Department

PFO – Proposed Final Order

cfs – cubic feet per second

gpm – gallons per minute

AF – acre-feet

ODFW – Oregon Department of Fish and Wildlife

AUTHORITY

Generally, see ORS 537.230 and OAR Chapter 690 Division 315.

ORS 537.230(3) provides in pertinent part that the Oregon Water Resources Department (Department) may, for good cause shown, order an extension of time within which irrigation or other works shall be completed or the right perfected. In determining the extension, the Department shall give due weight to the considerations described under ORS 539.010(5) and to whether other governmental requirements relating to the project have significantly delayed completion of construction or perfection of the right.

ORS 539.010(5) provides in pertinent part that the Water Resources Director, for good cause shown, may extend the time within which the full amount of the water appropriated shall be applied to a beneficial use. This statute instructs the Director to consider: the cost of the appropriation and application of the water to a beneficial purpose; the good faith of the appropriator; the market for water or power to be supplied; the present demands therefore; and the income or use that may be required to provide fair and reasonable returns upon the investment.

OAR 690-315-0040 provides in pertinent part that the Water Resources Department shall make findings to determine if an extension of time may be approved to complete construction and/or apply water to full beneficial use.

FINDINGS OF FACT

Background

1. Permit S-54683 was issued by the Department on November 24, 2010. The permit authorizes the use of up to 71.0 AF of water from Prosper Reservoir (Formerly Amos Reservoir) constructed under Permit R-8647, enlarged under Permit R-14855, for cranberry use on 192.6 acres. The permit specified construction of the water system was to be completed by November 24, 2015, and complete application of water was to be made on or before November 24, 2015.
2. The permit holder, Theodore L. Freitag, Secretary for the Prosper Subdistrict of the Bandon Cranberry Water Control District, submitted an "Application for Extension of Time" to the Department on November 24, 2015, requesting the time in which to accomplish beneficial use of water to the full extend under the terms of Permit S-14855

be extended from November 24, 2015, to October 1, 2020. The extension application form clearly suggests that construction is not complete. The Department, therefore, determined that the permit holder's intent was to also request the time in which to complete construction of the water systems under Permit S-14855 to be extended from November 24, 2015, to October 1, 2020. This is the first permit extension request for Permit S-14855.

3. Notification of the Application for Extension of Time for Permit S-54683 was published in the Department's Public Notice dated December 1, 2015. No public comments were received regarding the extension application.
4. On December 17, 2015, the permit holder submitted additional information to supplement their Application for an Extension of Time.

Review Criteria [OAR 690-315-0040]

The time limits to complete construction and/or apply water to full beneficial use may be extended if the Department finds that the permit holder has met the requirements set forth under OAR 690-315-0040. This determination shall consider the applicable requirements of ORS 537.230², 537.248³ and/or 539.010(5)⁴.

Complete Extension of Time Application [OAR 690-315-0040(1)(a)]

5. On November 24, 2015, the Department received a completed Application for Extension of Time and the fee specified in ORS 536.050 from the permit holder.

Start of Construction [OAR 690-315-0040(1)(b) and 690-315-0040(5)]

6. Construction of the water system began prior to permit issuance, being November 24, 2010. The application states, the reservoir already exists, constructed under Permit R-8647.

According to Department records, Certificate 75233, Permit R-8647 provides the Application for a Permit to Store Water submitted to the Department December 17, 1982, construction of the reservoir was complete. The Department has determined the permit holder has satisfied the condition requiring beginning of construction of the water works.

Duration of Extension [OAR 690-315-0040(1)(c)]

Under OAR 690-315-0040(1)(c), in order to approve an extension of time for water use permits the Department must find that the time requested is reasonable and the applicant can complete the project within the time requested.

7. As of November 24, 2015, the application states the remaining work to be completed consists of excavating a channel near the pump house; burying additional 4" line; completing construction of the water system; meeting all permit conditions; and

²ORS 537.230 applies to surface water permits only.

³ORS 537.248 applies to reservoir permits only.

⁴ORS 539.010(5) applies to surface water and ground water permits.

applying water to full beneficial use.

Given the amount of development left to occur, the Department has determined that the permit holder's request to have until October 1, 2020, to complete construction of the water system and to accomplish the application of water to beneficial use under the terms and conditions of Permit S-54683 is both reasonable and necessary.

Good Cause [OAR 690-315-0040(1)(d)]

The Department's determination of good cause shall consider the requirements set forth under OAR 690-315-0040(2).

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

The Department's determination of reasonable diligence shall consider the requirements set forth under OAR 690-315-0040(3)(a-d). In accordance with OAR 690-315-0040(3), the Department shall consider, but is not limited to, the following factors when determining whether the applicant has demonstrated reasonable diligence in previous performance under the permit:

Amount of Construction [OAR 690-315-0040(3)(a)]

8. The application states work was accomplished within the time allowed in the permit or previous extension as follows:
 - a. Construction of the water system began prior to November 24, 2015. According to Department records, Certificate 75233, Permit R-8647 provides the Application for a Permit to Store Water submitted to the Department December 17, 1982, construction of the reservoir was complete.
 - b. Work was completed during the original development time frame under Permit S-54683. The permit holder installed a totalizing flow meter, a 25 HP pump, 4500 feet of 6" PVC pipe, a foot valve with fabricated diffuser, a pump house and wiring, an ODFW approved fish screen, 3,000 feet of 5" PVC pipe, and 700 feet of 4" PVC pipe.

The Department has determined that work has been accomplished prior to permit issuance and within the time allowed in the permit, which provides evidence of good cause and reasonable diligence from the appropriator towards the complete application of water to a beneficial use.

Beneficial Use of Water [OAR 690-315-0040(3)(b)]

9. The application states a maximum volume of 71.0 AF of water has been appropriated from Prosper Reservoir for irrigation of 192.6 acres.
10. Beneficial use of water has not yet been demonstrated under this permit because not all permit conditions were satisfied by November 24, 2015. The record does not show that a totalizing flow meter has been installed at each POD, as required by the permit. The record indicates that an annual water use report has not been submitted for POD 3, as

required by the permit.

The Department has determined that this extension will allow the installation of a totalizing flow meter installed after November 24, 2015, to satisfy compliance of the condition of installation of a totalizing flow meter at each point of diversion to the Department, in an effort to make proof of beneficial use of the water as required by Permit S-14855. The Department has also determined that this extension will allow the annual water use report for POD 3 to be submitted after November 24, 2015, to satisfy compliance of the condition of reporting annual water use to the Department, as required by the permit.

Compliance with Conditions [OAR 690-315-0040(3)(c)]

11. The water right permit holder's conformance with the permit or previous extension conditions.
 - a. The Department has considered the permit holder's compliance with conditions, and has identified the following concerns: (1) the record does not show that a totalizing flow meter has been installed at each point of diversion, and (2) annual reports of the amount of water used each month have not been received by the Department.
 - b. Beneficial use of water under this permit, therefore, has not yet been demonstrated. In order to legally perfect the use of water under this permit, the permit holder must demonstrate that all conditions of the permit have been satisfied.
 - c. The permit holder obtained written documentation, dated April 24, 2014 from ODFW approving the current fish screening, and waiving the condition to install bypass devices, as they are not required for Permit S-54683. This letter is in the file for Permit S-54683.
 - d. The Department determined the permit holder did not comply with conditions of the permit, by not installing a totalizing flow meter at each point of diversion, or reporting annual water use, as required by Permit S-54683.

Financial Investments to appropriate and Apply Water to a Beneficial Purpose [OAR 690-315-0040(2)(b),(3)(d),(4)(d)]

- e. The applications states the permit holder has invested about \$41,183, which is about 87.2 percent of the total projected cost for complete development of this project. The permit holder anticipates an additional \$6,000 investment is needed for the completion of this project.

Good Faith of the Appropriator [OAR 690-315-0040(2)(c)]

- f. The Department has found good faith of the appropriator under Permit S-54683.

The Market and Present Demands for Water [OAR 690-315-0040(2)(d-e)]

The Department's determinations of market and present demand for water or power to be supplied shall consider the requirements set forth under OAR 690-315-0040(4)(a-f). In accordance with OAR 690-315-0040(4), the Department shall consider, but is not limited to, the following factors when determining the market and the present demand for water or power to be supplied:

The amount of water available to satisfy other affected water rights and scenic waterway flows; special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d); or the habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife [OAR 690-315-0040(4)(a-c)].

- g. The amount of water available to satisfy other affected water rights and scenic waterway flows was determined at the time of issuance of Permit S-54683; furthermore, water availability for other affected water rights and scenic waterway flows after the permit was issued is determined when an application for a new water right is submitted. The points of diversion are located on Prosper Reservoir, and are not located within a Withdrawn Area. Prosper Reservoir is not located within or above a state or federal scenic waterway, however, it is located within an area ranked "Highest" for stream flow restoration needs as determined by the Department in consultation with the Oregon Department of Fish and Wildlife, and is located within a Sensitive, Threatened or Endangered Fish Species Area as identified by the Department in consultation with Oregon Department of Fish and Wildlife. The points of diversion are not in a location listed by the Department of Environmental Quality as a water quality limited stream.
- h. Other economic interests dependent on completion of the project [OAR 690-315-0040(4)(e)].
 - a. None have been identified.
- i. Other factors relevant to the determination of the market and present demand for water and power [OAR 690-315-0040(4)(f)].
 - a. None have been identified.

Fair Return Upon Investment [OAR 690-315-0040(2)(f)]

- j. Use and income from the permitted water development will likely result in reasonable returns upon the investment made to date.

Other Governmental Requirements [OAR 690-315-0040(2)(g)]

- k. Delay in the development of this project was not caused by any other governmental requirements.

Unforeseen Events [OAR 690-315-0040(2)(h)]

- l. None have been identified.

CONCLUSIONS OF LAW

1. The applicant is entitled to apply for an extension of time to complete construction and/or completely apply water to the full beneficial use pursuant to ORS 537.230(3).
2. The applicant has submitted a complete extension application form and the fee specified in ORS 536.050, as required by OAR 690-315-0040(1)(a).
3. Based on Finding of Facts 6 through 13, completion of construction and full application of water to beneficial use can be accomplished by October 1, 2020⁵, as required by OAR 690-315-0040(1)(c).
4. The Department has considered the reasonable diligence and good faith of the appropriator, the cost to appropriate and apply water to a beneficial purpose, the market and present demands for water to be supplied, the financial investment made and fair and reasonable return upon the investment, the requirements of other governmental agencies, and unforeseen events over which the permit holder had no control, whether denial of the extension will result in undue hardship to the applicant and whether there are no other reasonable alternatives for meeting water use needs, any other factors relevant to a determination of good cause, and has determined that the applicant has shown that good cause exists for an extension of time to complete construction and apply water to full beneficial use pursuant to OAR 690-315-0040(1)(d).

Continued on the following page

⁵Pursuant to ORS 537.230(3), upon the completion of beneficial use of water allowed under the permit, the permittee shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permittee shall submit a map of the survey and a new or revised claim of beneficial use as deemed appropriate by the Department.


PROPOSED ORDER

Based upon the foregoing Findings of Fact and Conclusions of Law, the Department proposes to issue an order to:

Extend the time to complete construction of the water system under Permit S-54683 from November 24, 2015 to October 1, 2020.

Extend the time to apply water to beneficial use under Permit S-54683 from November 24, 2015 to October 1, 2020.

DATED: January 12, 2016



Dwight W. French, Administrator
Water Right Services Division

*If you have any questions,
please check the information
box on the last page for the
appropriate names and
phone numbers.*

Proposed Final Order Hearing Rights

1. Under the provisions of OAR 690-315-0100(1) and 690-315-0060, the applicant or any other person adversely affected or aggrieved by the proposed final order may submit a written protest to the proposed final order. The written protest must be received by the Water Resources Department no later than **February 26, 2016**, being 45 days from the date of publication of the proposed final order in the Department's weekly notice.
2. A written protest shall include:
 - a. The name, address and telephone number of the petitioner;
 - b. A description of the petitioner's interest in the proposed final order and if the protestant claims to represent the public interest, a precise statement of the public interest represented;
 - c. A detailed description of how the action proposed in the proposed final order would adversely affect or aggrieve the petitioner's interest;
 - d. A detailed description of how the proposed final order is in error or deficient and how to correct the alleged error or deficiency;
 - e. Any citation of legal authority supporting the petitioner, if known;
 - f. Proof of service of the protest upon the water right permit holder, if petitioner is other than the water right permit holder; and
 - g. The applicant or non-applicant protest fee required under ORS 536.050.

3. Within 60 days after the close of the period for requesting a contested case hearing, the Director shall:
- a. Issue a final order on the extension request; or
 - b. Schedule a contested case hearing if a protest has been submitted, and:
 - 1) Upon review of the issues, the Director finds there are significant disputes related to the proposed agency action; or
 - 2) The applicant submits a written request for a contested case hearing within 30 days after the close of the period for submitting protests.

NOTICE TO ACTIVE DUTY SERVICEMEMBERS: Active Duty servicemembers have a right to stay these proceedings under federal Servicemembers Civil Relief Act. For more information contact the Oregon State Bar at 800-452-8260, the Oregon Military Department at 800-452-7500 or the nearest United States Armed Forces Legal Assistance Office through <http://legalassistance.law.of.mil>

-
- If you have any questions about statements contained in this document, please contact Corey A Courchane at (503) 986-0825.
 - If you have questions about how to file a protest or if you have previously filed a protest and you want to know the status, please contact Patricia McCarty at 503-986-0820.
 - If you have any questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at 503-986-0801.
 - Address any correspondence to :
Water Right Services Division
725 Summer St NE, Suite A
Salem, OR 97301-1266
- Fax: 503-986-0901
-

Mailing List for Extension PFO Copies

PFO Date: January 12, 2016

Copies Mailed

Application: S-86225

By: _____

Permit: S-54683

On: _____

Original mailed to Applicant:

Prosper Subdistrict of the Bandon Cranberry Water Control District
PO Box 1384
Bandon, OR 97411

Copies sent to:

1. WRD - App. File S-86225/ Permit S-54683

2. PBS Engineering & Environmental
Attn: Paul Slater
486 E Street, Suite B
Coos Bay, OR 97420

Fee paid as specified under ORS 536.050 to receive copy:

3. None

Receiving via e-mail (10 AM Tuesday of signature date)
(DONE BY EXTENSION SPECIALIST)

4. WRD - Watermaster District 19, Greg Wacker

CASEWORKER: CAC