

**Oregon Water Resources Department
Water Right Services Division**

Application for Extension of Time

In the Matter of the Application for an Extension of Time)
for Permit G-16807, Water Right Application G-17312,)
in the name of Edwin and Marilyn Stevens) **PROPOSED FINAL ORDER**

Permit Information

Application:	G-17312
Permit:	G-16807
Basin:	9 – Powder / Watermaster District 8
Date of Priority:	February 19, 2010
Source of Water:	Well 1 and alternative Well 1 in Little Muddy Creek Basin
Purpose of Use:	Irrigation of 15.0 acres and supplemental irrigation of 159.0 Acres
Maximum Rate:	2.18 cubic feet per second (cfs), being 0.19 for primary irrigation of 15.0 acres and 1.99 cfs for supplemental irrigation of 159.0 acres

Please read this Proposed Final Order in its entirety as it contains additional conditions not included in the original permit.

In Summary, the Department proposes to:

- Grant an extension of time to complete construction of the water system from November 4, 2015 to October 1, 2021.
- Grant an extension of time to apply water to full beneficial use from November 4, 2015 to October 1, 2021¹.
- Make the extension subject to certain conditions set forth below.

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.630 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315.

¹Pursuant to ORS 537.630(4), upon the completion of beneficial use of water allowed under the permit, the permittee shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permittee shall submit a map of the survey and a new or revised claim of beneficial use as deemed appropriate by the Department.

ACRONYM QUICK REFERENCE

Department – Oregon Department of Water Resources
PFO – Proposed Final Order
cfs – cubic feet per second
gpm – gallons per minute

AUTHORITY

Generally, see ORS 537.630 and OAR Chapter 690 Division 315.

ORS 537.630(1) provides in pertinent part that the Oregon Water Resources Department may, for good cause shown, order an extension of time within which: irrigation or other works shall be completed; the well or other means of developing and securing ground water shall be completed; or the right perfected. In determining the extension, the Department shall give due weight to the considerations described under ORS 539.010(5) and to whether other governmental requirements relating to the project have significantly delayed completion of construction or perfection of the right.

ORS 539.010(5) provides in pertinent part that the Water Resources Director, for good cause shown, may extend the time within which the full amount of the water appropriated shall be applied to a beneficial use. This statute instructs the Director to consider: the cost of the appropriation and application of the water to a beneficial purpose; the good faith of the appropriator; the market for water or power to be supplied; the present demands therefore; and the income or use that may be required to provide fair and reasonable returns upon the investment.

OAR 690-315-0040 provides in pertinent part that the Water Resources Department shall make findings to determine if an extension of time may be approved to complete construction and/or apply water to full beneficial use.

OAR 690-315-0050(6) requires the Department, for extensions exceeding five years, to establish checkpoints to determine if diligence is being exercised in the development and perfection of the water use permit. Intervals between checkpoints will not exceed five year periods.

FINDINGS OF FACT

Background

1. Permit G-16807 was issued by the Department on November 4, 2010. The permit authorizes the use of up to 2.18 cfs of water, being 0.19 for primary irrigation of 15.0 acres and 1.99 cfs for supplemental irrigation of 159.0 acres, from Well 1 and alternative Well 1 in Little Muddy Creek Basin. The permit specified construction of the water system was to be completed by November 4, 2015, and complete application of water was to be made on or before November 4, 2015.

2. The permit holder, Edwin Stevens, submitted an "Application for Extension of Time" to the Department on December 30, 2015, requesting both the time to complete construction of the water system and the time to apply water to full beneficial use under the terms and conditions of Permit G-16807 be extended from November 4, 2015 to October 1, 2021. This is the first permit extension requested for Permit G-16807.
3. Notification of the Application for Extension of Time for Permit G-16807 was published in the Department's Public Notice dated January 12, 2016. No public comments were received regarding the extension application.

Review Criteria [OAR 690-315-0040]

The time limits to complete construction and/or apply water to full beneficial use may be extended if the Department finds that the permit holder has met the requirements set forth under OAR 690-315-0040. This determination shall consider the applicable requirements of ORS 537.230², 537.248³, 537.630⁴ and/or 539.010(5)⁵.

Complete Extension of Time Application [OAR 690-315-0040(1)(a)]

4. On December 30, 2015, the Department received a completed Application for Extension of Time and the fee specified in ORS 536.050 from the permit holder.

Start of Construction [OAR 690-315-0040(1)(b) and 690-315-0040(5)]

5. Construction of the well began within 5 years of permit issuance, as specified in the permit, being November 4, 2015. The permit holder states, construction of the well began June 2, 2012.

According to the well log received by the Department on December 30, 2015, Well (BAKE 52215) construction began June 2, 2012. The Department has determined that the prosecution of the construction of the well began prior to November 4, 2015.

Duration of Extension [OAR 690-315-0040(1)(c)]

Under OAR 690-315-0040(1)(c), in order to approve an extension of time for water use permits the Department must find that the time requested is reasonable and the applicant can complete the project within the time requested.

6. As of December 30, 2015, the permit holder states the remaining work to be completed consists of constructing a new well; installing a pump, electrical, and totalizing flow meter on both wells; completing construction of the water system; meeting all permit conditions, including reporting annual water use; and applying water to full beneficial use.

²ORS 537.230 applies to surface water permits only.

³ORS 537.248 applies to reservoir permits only.

⁴ORS 537.630 applies to ground water permits only.

⁵ORS 539.010(5) applies to surface water and ground water permits.

Given the amount of development left to occur, the Department has determined that the permit holder's request to have until October 1, 2021, to complete construction of the water system and to accomplish the application of water to beneficial use under the terms and conditions of Permit G-16807 is both reasonable and necessary.

Good Cause [OAR 690-315-0040(1)(d)]

The Department's determination of good cause shall consider the requirements set forth under OAR 690-315-0040(2).

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

The Department's determination of reasonable diligence shall consider the requirements set forth under OAR 690-315-0040(3)(a-d). In accordance with OAR 690-315-0040(3), the Department shall consider, but is not limited to, the following factors when determining whether the applicant has demonstrated reasonable diligence in previous performance under the permit:

Amount of Construction [OAR 690-315-0040(3)(a)]

7. The application states, work was accomplished within the time allowed in the permit or previous extension as follows:
 - a. Construction of the well was completed prior to November 4, 2015.
 - b. Work was completed during the original development time frame under Permit G-16807. Construction of Well (BAKE 52215) was completed. The permit holder installed a pump and electrical.

The Department has determined that work has been accomplished within the time allowed in the permit, which provides evidence of good cause and reasonable diligence towards the complete application of water to a beneficial use.

Beneficial Use of Water [OAR 690-315-0040(3)(b)]

8. The application states no water has been appropriated from Well (BAKE 52215) for irrigation.
9. Beneficial use of water has not yet been demonstrated under this permit because not all development was complete and not all permit conditions were satisfied by November 4, 2015.
10. According to the application, delay of full beneficial use of water under Permit G-16807 was due, in part, to the presence of sand in the well which only allowed the well to pump at a lower rate in order for the sand not to affect the pump. The landowner has reviewed his options and has decided to pursue drilling the second well; however he was unable to do this prior to the permit completion date, being November 4, 2014,

because of the prohibitive cost of drilling a well. The permit holder needs more time in which to obtain the full quantity of water allowed under the permit.

The Department has determined that this extension will allow the permit holder more time to drill the second well and complete development, in an effort to make proof of beneficial use of the water as required by Permit G-16807. The Department has also determined the extension will allow the permit holder to install a totalizing flow meter on each well, submit annual water use reports, in order to come into compliance with the conditions of the permit in an effort to make proof of beneficial use of the water as required by Permit G-16807.

Compliance with Conditions [OAR 690-315-0040(3)(c)]

11. The Department has considered the permit holder's compliance with conditions, and has identified the following concerns: (1) the record does not show that a totalizing flow meter or other suitable measuring device has been installed at each point of appropriation, (2) the required March static water level measurements have not been received by the Department for alternate Well 1, and (3) annual reports of the amount of water used each month have not been received by the Department. The Department recognizes that it is the intent of the permit holder to comply with all permit conditions at the time the conditions become applicable.

Therefore, the Department has determined the permit holder did not comply with conditions of the permit, by not installing a totalizing flow meter or other suitable measuring device at each point of appropriation, and submitting annual water use reports, or March static water level measurements for alternate Well 1, as required by Permit G-16807.

Beneficial use of water under this permit, therefore, has not yet been demonstrated. In order to legally perfect the use of water under this permit, the permit holder must demonstrate that all conditions of the permit have been satisfied.

Financial Investments to Appropriate and Apply Water to a Beneficial Purpose [OAR 690-315-0040(2)(b),(3)(d),(4)(d)]

12. The application states the permit holder has invested about \$47,000, which is approximately 30.8 percent of the total projected cost for complete development of this project. The permit holder anticipates an additional \$105,500 investment is needed for the completion of this project.

Good Faith of the Appropriator [OAR 690-315-0040(2)(c)]

13. The Department has found good faith of the appropriator under Permit G-16807.

The Market and Present Demands for Water [OAR 690-315-0040(2)(d-e)]

The Department's determinations of market and present demand for water or power to be supplied shall consider the requirements set forth under OAR 690-315-0040(4)(a-f). In accordance with OAR 690-315-0040(4), the Department shall consider, but is not limited to, the following factors when determining the market and the present demand for water or power to be supplied:

The amount of water available to satisfy other affected water rights and scenic waterway flows; special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d); or the habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife [OAR 690-315-0040(4)(a-c)].

14. The amount of water available to satisfy other affected water rights and scenic waterway flows was determined at the time of issuance of Permit G-16807; furthermore, water availability for other affected water rights and scenic waterway flows after the permit was issued is determined when an application for a new water right is submitted. The points of appropriation for Permit G-16807, located within the Powder River Basin, are not located within a limited or critical ground water area. Powder River is not located within or above any state or federal scenic waterway, however, it is located within an area ranked "high" for stream flow restoration needs as determined by the Department in consultation with the Oregon Department of Fish and Wildlife, and is located within a Sensitive, Threatened or Endangered Fish Species Area as identified by the Department in consultation with Oregon Department of Fish and Wildlife. The points of appropriation are not in an area listed by the Department of Environmental Quality as a water quality limited stream.

Other economic interests dependent on completion of the project [OAR 690-315-0040(4)(e)].

15. None have been identified.

Other factors relevant to the determination of the market and present demand for water and power [OAR 690-315-0040(4)(f)].

16. None have been identified.
17. OAR 690-315-0050(6) requires the Department to place a checkpoint condition on this extension of time in order to ensure diligence is exercised in the development and perfection of the water use permit. A "Checkpoint Condition" is specified under Item 1 of the "Conditions" section of this PFO to meet this condition.

Fair Return Upon Investment [OAR 690-315-0040(2)(f)]

18. Use and income from the permitted water development will likely result in reasonable returns upon the investment made to date.

Other Governmental Requirements [OAR 690-315-0040(2)(g)]

19. Delay in the development of this project was not caused by any other governmental requirements.

Unforeseen Events [OAR 690-315-0040(2)(h)]

20. According to the permit holder, unforeseen events extended the length of time needed to fully develop and perfect Permit G-16807, in that the permit holders were faced with the presence of sand in the well which only allowed the well to pump at a lower rate in order for the sand not to affect the pump, which restricted their ability to complete development of the project in a timely manner.

CONCLUSIONS OF LAW

1. The applicant is entitled to apply for an extension of time to complete construction and/or completely apply water to the full beneficial use pursuant to ORS 537.630(1).
2. The applicant has submitted a complete extension application form and the fee specified in ORS 536.050, as required by OAR 690-315-0040(1)(a).
3. The applicant complied with begin actual construction timeline requirements pursuant to ORS 537.630 as required by OAR 690-315-0040(1)(b) and OAR 690-315-0040(5).
4. Based on Finding of Facts 5 through 13, completion of construction and full application of water to beneficial use can be accomplished by October 1, 2021, as required by OAR 690-315-0040(1)(c).
5. The Department has considered the reasonable diligence and good faith of the appropriator, the cost to appropriate and apply water to a beneficial purpose, the market and present demands for water to be supplied, the financial investment made and fair and reasonable return upon the investment, the requirements of other governmental agencies, and unforeseen events over which the permit holder had no control, whether denial of the extension will result in undue hardship to the applicant and whether there are no other reasonable alternatives for meeting water use needs, any other factors relevant to a determination of good cause, and has determined that the applicant has shown that good cause exists for an extension of time to complete construction and apply water to full beneficial use pursuant to OAR 690-315-0040(1)(d).
6. As required by OAR 690-315-0050(6) and as described in Finding 17 above, the Department has established, as specified in the "Conditions" section of this PFO (Item 1), progress checkpoints in order to ensure future diligence is exercised in the development and perfection of Permit G-16807.

PROPOSED ORDER

Based upon the foregoing Findings of Fact and Conclusions of Law, the Department proposes to issue an order to:

Extend the time to complete construction of the water system under Permit G-16807 from November 4, 2015 to October 1, 2021.

Extend the time to apply water to beneficial use under Permit G-16807 from November 4, 2015 to October 1, 2021.

Subject to the following conditions:


CONDITIONS

1. **Checkpoint Condition**

The permit holder must submit a completed Progress Report Form to the Department by **December 30, 2020**. ***A form will be enclosed with your Final Order.***

- (a) At each checkpoint, the permit holder shall submit and the Department shall review evidence of the permit holder's diligence towards completion of the project and compliance with terms and conditions of the permit and extension. If, after this review, the Department determines the permit holder has not been diligent in developing and perfecting the water use permit, or complied with all terms and conditions, the Department shall modify or further condition the permit or extension to ensure future compliance, or begin cancellation proceedings on the undeveloped portion of the permit pursuant to ORS 537.260 or 537.410, or require submission of a final proof survey pursuant to ORS 537.250;
- (b) The Department shall provide notice of receipt of progress reports in its weekly notice and shall allow a 30 day comment period for each report. The Department shall provide notice of its determination to anyone who submitted comments.

DATED: February 16, 2016


Dwight W. French, Administrator,
Water Right Services Division

*If you have any questions,
please check the information
box on the last page for the
appropriate names and
phone numbers.*

Proposed Final Order Hearing Rights

1. Under the provisions of OAR 690-315-0100(1) and 690-315-0060, the applicant or any other person adversely affected or aggrieved by the proposed final order may submit a written protest to the proposed final order. The written protest must be received by the Water Resources Department no later than **April 1, 2016**, being 45 days from the date of publication of the proposed final order in the Department's weekly notice.
2. A written protest shall include:
 - a. The name, address and telephone number of the petitioner;
 - b. A description of the petitioner's interest in the proposed final order and if the protestant claims to represent the public interest, a precise statement of the public interest represented;
 - c. A detailed description of how the action proposed in the proposed final order would adversely affect or aggrieve the petitioner's interest;
 - d. A detailed description of how the proposed final order is in error or deficient and how to correct the alleged error or deficiency;
 - e. Any citation of legal authority supporting the petitioner, if known;
 - f. Proof of service of the protest upon the water right permit holder, if petitioner is other than the water right permit holder; and
 - g. The applicant or non-applicant protest fee required under ORS 536.050.
3. Within 60 days after the close of the period for requesting a contested case hearing, the Director shall:
 - a. Issue a final order on the extension request; or
 - b. Schedule a contested case hearing if a protest has been submitted, and:
 - 1) Upon review of the issues, the Director finds there are significant disputes related to the proposed agency action; or
 - 2) The applicant submits a written request for a contested case hearing within 30 days after the close of the period for submitting protests.

NOTICE TO ACTIVE DUTY SERVICEMEMBERS: Active Duty servicemembers have a right to stay these proceedings under federal Servicemembers Civil Relief Act. For more information contact the Oregon State Bar at 800-452-8260, the Oregon Military Department at 800-452-7500 or the nearest United States Armed Forces Legal Assistance Office through <http://legalassistance.law.of.mil>

-
- If you have questions about statements contained in this document, please contact Corey A Courchane at (503)986-0825.
 - If you have questions about how to file a protest or if you have previously filed a protest and you want to know the status, please contact Patricia McCarty at 503-986-0820.
 - If you have any questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at 503-986-0900.
 - Address any correspondence to : Water Right Services Division
 725 Summer St NE, Suite A
Fax: 503-986-0901 Salem, OR 97301-1266
-

Mailing List for Extension PFO Copies

PFO Date: February 16, 2016

Copies Mailed

Application: G-17312

By: _____

Permit: G-16807

On: _____

Original mailed to Applicant:

Edwin and Marilyn Stevens
47667 Loenning Rd
Haines, OR 97883

Copies sent to:

1. WRD - App. File G-17312/ Permit G-16807
2. Farallon Consulting LLC
1940 Valley Avenue
Baker City, OR 97814

Fee paid as specified under ORS 536.050 to receive copy:

3. None

Receiving via e-mail (10 AM Tuesday of signature date)
(DONE BY EXTENSION SPECIALIST)

4. WRD - Watermaster District 8, Rick Lusk

CASEWORKER: CAC