

APPLICATION FOR EXTENSION OF TIME TO THE WATER RESOURCES DIRECTOR OF OREGON

I, GARY M. WILDE
NAME

18048 Middle Rock Creek Lane Arlington, Ore 97812
ADDRESS CITY STATE ZIP PHONE
541-454-2995

owner of record, or duly authorized agent, of Application No. 614840, Permit No. 613748,
do hereby request that the time in which to:

complete the construction of diversion/appropriation works and/or purchase and installation of
the equipment necessary to the use of water, which time now expires on October 1, 2003,
be extended to October 1, 2008,

and/or the time in which to:

accomplish beneficial use of water to the full extent under the terms of the permit, which time
now expires on October 1, _____, be extended to October 1, _____.

NOTE: The extension of time requested should be long enough to finish the project.
Should this request be approved, it will be the Department's expectation that you
will complete your project within the new time period allowed. Future extensions
may not be granted.

Attached is an instruction sheet to assist you in completing the information on the
permit extension application form. Oregon Water Law and Administrative Rules
requires this information to be considered by the Water Resources Department
when reviewing a permit extension application. All items must be completed or the
application will be returned. Please feel free to provide the Department with any
additional information that would aid us in making our decision. Please use
additional sheets of paper as needed to fully respond to the questions.

After reviewing the application form and the instruction sheet, if you have any
questions, you may contact the Department at (503) 378-3739, and request
assistance from the Water Rights Division, permit extensions personnel.

1. Did water system construction/well drilling begin within the time specified in the permit [yes/no]?

YES

2. Has construction of diversion/appropriation works, distribution system, and use of water, if any, been accomplished consistent with the limitations and conditions of this permit [yes/no]?

YES

A) Please describe how you have complied with each applicable permit condition (**NOTE: the instruction sheet for permit extension applications provides some direction as to what is an "applicable" condition at time of permit extension review**).

flow meter in place
water level measurement taken

B) If you have not complied with all applicable conditions, please explain the reasons why and indicate a date certain, in the near future, by which time you will be in compliance with applicable conditions.

3. I have accomplished the following described works, purchases and installation of equipment necessary to the use of water under said permit:

A) Within the past year or, if a prior extension was authorized, during the last permit extension period:

drilled one well
installed pump
(approx 3 miles) buried & completed mainline (8 inch to 6 inch) system
installed and using hand lines, wheel line and 1 circle.

RECEIVED

SEP 26 2003

WATER RESOURCES DEPT.
SALEM, OREGON

B) Prior to the past year or, if a prior extension was authorized, prior to the last extension period:

4. I have accomplished beneficial use of water under the permit to the extent of (amount of water used and acres irrigated):

A) Quantity of Water Used [in cubic feet per second (cfs) or gallons per minute (gpm) if using surface water or ground water.....and/or..... in acre-feet (af) if using stored water]:

2 CFS water used.

B) Number of Acres Irrigated (if an irrigation permit):

187.4 acres irrigated

5. Cost of project to date \$50,000.00 Estimated remaining cost to complete the project \$60,000.00

6. Please list the reasons why the project was not constructed, and/or water not beneficially used within permit time limits under the appropriate categories below. Please provide supporting information for each reason identified:

A) The project is of a size and scope that the original intent was to phase it in over a period longer than the timeframes allowed in the permit. Yes -

when project began we believed one well would be sufficient; however, we now know that a second well is necessary.

B) Financing and/or cash-flow needs to develop the project precluded completion of the project within authorized timeframes. *Yes -*

Finances needed for second well

C) Good faith attempts to comply with permit conditions and/or to acquire permits from other agencies, or otherwise comply with government regulations, delayed completion of the project. *No*

D) Acts of God or other unforeseen events delayed full development of the water system and use of water. *YES*

Some mainline lost to flooding - had to be re-done.

I am the permittee, or have authorization from the permittee, to apply for an extension of time under this permit. I understand that false or misleading statements in this extension application are grounds for the Department to suspend processing of the request and/or reason to deny the extension.

Gary Milde
Signature

Sept 23, 2003
Date

MAIL COMPLETED APPLICATION and STATUTORY FEE OF \$100 TO:

WATER RIGHT PERMIT EXTENSIONS
WATER RESOURCES DEPARTMENT
158 - 12th STREET NE
SALEM, OREGON 97301-4172

RECEIVED
SEP 26 2003
WATER RESOURCES DEPT
SALEM, OREGON