

**Oregon Water Resources Department
Water Right Services Division**

Application for Extension of Time

In the Matter of the Application for an Extension of Time	) PROPOSED
for Permit R-12110, Water Right Application R-73470	) FINAL
in the name of Sandra Scott-Clark	) ORDER

Permit Information

Application:	R-73470
Permit:	R-12110
Basin:	South Coast / Watermaster District 19
Date of Priority:	July 7, 1993
Source of Water:	An unnamed stream, a tributary of Floras Lake
Storage Facility:	Two unnamed reservoirs
Purpose or Use of the Stored Water:	To be appropriated under Application S-73471, Permit S-53005 for Cranberry Operations
Volume of Storage:	18.2 Acre-Feet (AF) per year, being 9.1 AF for each reservoir

Please read this Proposed Final Order in its entirety.

In summary, the Department proposes to:

- Grant an extension of time to complete construction of the water system from October 1, October 1, 1999, to October 1, 2019.
- Grant an extension of time to apply water to full beneficial use from October 1, 2000, to October 1, 2019.¹

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.230 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315

¹ Pursuant to ORS 537.230(4), upon the completion of beneficial use of water allowed under the permit, the permit holder shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permit holder shall submit a map of the survey and the claim of beneficial use.

ACRONYM QUICK REFERENCE

Application – Application for Extension of Time
Department – Oregon Water Resources Department
ODFW – Oregon Department of Fish and Wildlife
PFO – Proposed Final Order
AF – acre-feet
FOF – Finding of Fact

AUTHORITY

Generally, see ORS 537.230 and OAR Chapter 690 Division 315.

ORS 537.230(3) provides in pertinent part that the Oregon Water Resources Department (Department) may, for good cause shown, order an extension of time within which irrigation or other works shall be completed or the right perfected. In determining the extension, the Department shall give due weight to the considerations described under ORS 539.010(5) and to whether other governmental requirements relating to the project have significantly delayed completion of construction or perfection of the right.

ORS 539.010(5) instructs the Director to consider: the cost of the appropriation and application of the water to a beneficial purpose; the good faith of the appropriator; the market for water or power to be supplied; the present demands therefor; and the income or use that may be required to provide fair and reasonable returns upon the investment.

OAR 690-315-0040 provides that in order to approve an application for an extension of time to complete construction or apply water to full beneficial use, the Department shall make the findings in OAR 690-315-0040(1) including a finding that there is “good cause” to approve the extension. OAR 690-315-0040(2)-(4) contains the factors that the Department must consider to make findings that support a “good cause” determination.

FINDINGS OF FACT

1. On January 31, 1997 Permit R-12110 was issued by the Department. The permit authorizes the storage of up to 18.2 AF per year, being 9.1 AF for each of two unnamed reservoirs, from an unnamed stream, a tributary of Floras Lake, for cranberry operations under Permit S-53005. The permit specified actual construction was to begin by January 31, 1998 and construction of the water system was to be completed by October 1, October 1, 1999, and complete application of water was to be made on or before October 1, 2000.
2. On November 14, 1994, an assignment from Remy Boots to Sandra Scott-Clark was recorded in the records of the Water Resources Department.
3. On August 21, 2017, the permit holder, Sandra Scott-Clark, submitted an “Application for Extension of Time” (Application) to the Department, requesting the time to complete

construction of the water system be extended from October 1, 1999, to October 1, 2019, and the time to apply water to full beneficial use under the terms and conditions of Permit R-12110 be extended from October 1, 2000, to October 1, 2019. This is the first permit extension requested for Permit R-12110.

4. On August 29, 2017, notification of the Application for Permit R-12110 was published in the Department's Public Notice. No public comments were received.

Review Criteria OAR 690-315-0040

In order to approve an Application for an Extension of Time to complete construction and/or apply water to full beneficial use pursuant to ORS 537.230 or 537.630, or to begin construction, pursuant to ORS 537.248, the Department must make the findings in OAR 690-315-0040(1)(a) – (d).

Complete Extension of Time Application OAR 690-315-0040(1)(a)

5. On August 21, 2017, the Department received a completed Application and the fee specified in ORS 536.050 from the permit holder.

Start of Construction OAR 690-315-0040(1)(b) and 690-315-0040(5)

6. Actual construction of the reservoirs began prior to the January 31, 1998, deadline specified in the permit. According to the permit holder, construction of the reservoirs began in the summer of 1997 with excavation of approximately two acres and installation of a culvert.

Based on Findings of Fact (FOF) 6, the Department has determined the permit holder has satisfied the condition requiring beginning of construction of the reservoirs.

Good Cause OAR 690-315-0040(1)(d)

The Department must find that there is "good cause" to approve the extension. In making a "good cause" finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).

Reasonable Diligence of the Appropriator OAR 690-315-0040(2)(a)

In order to make a finding of "good cause" to approve the extension, the Department shall consider whether the applicant has demonstrated "reasonable diligence" in previous performance under the permit. OAR 690-315-0040(2)(a). In determining "reasonable diligence", the Department shall consider, but is not limited to, the following factors: a) The amount of construction completed within the time allowed in the permit or previous extension; b) The amount of beneficial use made of the water during the permit or previous extension time limits; c) Water right holder conformance with the permit or previous extension conditions; and d) Financial investments made toward developing the beneficial use of water.

Amount of Construction OAR 690-315-0040(3)(a)

The amount of construction completed within the time allowed in the permit.²

7. Construction of the reservoirs began prior to the January 31, 1998, deadline specified in the permit. Excavation of two acres to a depth of approximately 30 feet and the installation of culverts were completed.
8. Since October 1, 2000, the permit holder has installed staff gages as required under R-12110.

Based on FOF 6, and 7, the Department has determined that work has been accomplished within the time allowed in the permit, which provides evidence of good cause and reasonable diligence towards the complete application of water to a beneficial use.

Compliance with Conditions OAR 690-315-0040(3)(c)

The water right permit holder's conformance with the permit conditions.

9. The Department has considered the permit holder's compliance with conditions, and has identified the following concern. The record does not show that a totalizing flow meter or other suitable measuring device was installed prior to October 1, 2000.

Based on FOF 9, the Department has determined that the permit holder has not demonstrated compliance with following permit condition by October 1, 2000, as required by Permit R-12110:

- "Before water use may begin under this permit, a totalizing flow meter or other suitable measuring device(s) as approved by the watermaster must be installed at each point of diversion."

Beneficial use of water under this permit, therefore, has not yet been demonstrated. In order to legally perfect the use of water under this permit, the permit holder must demonstrate that all conditions of the permit have been satisfied.

Beneficial Use of Water: OAR 690-315-0040(3)(b)

The amount of beneficial use made of the water during the permit time limits.

10. The Application states a maximum volume of 9.6 AF of water, being 6.4 AF in Reservoir 1 and 3.2 AF in Reservoir 2, has been stored from an unnamed stream, a tributary of Floras Lake.

Based on FOF 11, the Department has determined that beneficial use of water has not been demonstrated under this permit, as all permit condition were not satisfied by October 1, 2000.

² "Actual Construction" is defined in OAR 690-315-0020(3)(d)(A) and (B) as physical work performed toward completion of the water system which demonstrates the water right permit holder's good faith and intention to complete the project with reasonable diligence. Actual construction does not include planning a diversion system, formulating a business plan, securing financing, letting contracts, purchasing but not installing equipment, surveying, clearing land or planting crops.

Financial Investments to Appropriate and Apply Water to a Beneficial Purpose OAR 690-315-0040(2)(b),(3)(d),(4)(d)

11. The Application states the permit holder has invested approximately \$15,000, which is the total cost for complete development of this project.

Based on FOF 11, the Department has determined that the permit holder had made an investment, which provides evidence of good cause and reasonable diligence towards the complete application of water to a beneficial use.

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

The Application provides evidence of progress towards completion of the water system; a financial investment has been made; the permit holder has not demonstrated compliance with all permit conditions before October 1, 2000, and; beneficial use has not been demonstrated. The Department has determined the applicant has reasonable diligence towards complete application of water to a beneficial use.

The Market and Present Demands for Water OAR 690-315-0040(4)(a-f)

The Department's determinations of market and present demand for water or power to be supplied shall consider the requirements set forth under OAR 690-315-0040(4)(a-f). In accordance with OAR 690-315-0040(4), the Department shall consider, but is not limited to, the following factors when determining the market and the present demand for water or power to be supplied:

- *(a) The amount of water available to satisfy other affected water rights and scenic waterway flows;*
- *(b) Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d);*
- *(c) The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife;*
- *(d) Economic investment in the project to date;*
- *(e) Other economic interests dependent on completion of the project; and*
- *(f) Other factors relevant to the determination of the market and present demands for water and power.*

The amount of water available to satisfy other affected water rights and scenic waterway flows OAR 690-315-0040(4)(a)

12. A review of the amount of water available to satisfy other affected water rights and scenic waterway flows was determined at the time of issuance of Permit R-12110; furthermore, water availability for other affected water rights and scenic waterway flows after the permit was issued is determined when an application for a new water right is submitted.

13. Current Water Availability Analysis for the Floras Lake, (Tributary to New River) at the mouth (watershed ID 3170606) show that water is available during the months all year at the 50% exceedance level.

Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d) OAR 690-315-0040(4)(b)

14. The points of diversion are located on an unnamed stream, a tributary of Floras Lake, and are not located within a Withdrawn Area.
15. Floras Lake is not located within or above a state or federal scenic waterway.
16. The points of diversion are not in a location listed by the Department of Environmental Quality as a water quality limited stream.

The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife OAR 690-315-0040(4)(c)

17. Floras Lake is located within an area ranked “moderate” for stream flow restoration needs as determined by the Department in consultation with the Oregon Department of Fish and Wildlife, and is located within a Sensitive, Threatened or Endangered Fish Species Area as identified by the Department in consultation with Oregon Department of Fish and Wildlife.

Economic interests dependent on completion of the project OAR 690-315-0040(4)(d)

18. The Application states an approximate total of \$15,000 has been invested in the project.

Other economic interests dependent on completion of the project OAR 690-315-0040(4)(e)

19. The Application identifies economic interests other than those of the applicant’s that may be dependent on completion of the project as the farm hires seasonal employees and their product is relied upon by other businesses for their products.

Other factors relevant to the determination of the market and present demand for water and power OAR 690-315-0040(4)(f)

20. No other factors relevant to the determination of the market and present demand for water and power have been identified.

Fair Return Upon Investment OAR 690-315-0040(2)(f)

21. The Application identifies that the use and income from the permitted water development will likely result in reasonable returns upon the investment made to date.

Other Governmental Requirements OAR 690-315-0040(2)(g)

22. The Application did not identify any delay in the development of this project that was caused by any other governmental requirements.

Unforeseen Events OAR 690-315-0040(2)(h)

23. According to the permit holder, unforeseen events extended the length of time needed to fully develop and perfect Permit R-12110, in that the permit holder's son, who was responsible for the development of the farm, experienced serious health issues which restricted their ability to complete development of the project in a timely manner.

Denial of the Extension Will Result in Undue Hardship OAR 690-315-0040(2)(i)

24. The Application did state a denial of the extension would result in undue hardship in that the project is completed and the reservoirs are the source for Permit S-53005.

Good Faith of the Appropriator OAR 690-315-0040(2)(c)

25. The Department has found good faith of the appropriator under Permit R-12110.

Based on FOF 6 through 11, the Department has determined that the applicant has shown good faith and reasonable diligence.

Duration of Extension OAR 690-315-0040(1)(c)

Under OAR 690-315-0040(1)(c), in order to approve an extension of time for water use permits the Department must find that the time requested is reasonable and the applicant can complete the project within the time requested.

26. As of August 21, 2017, the permit holder states the work is completed. The extension is needed to capture compliance with the condition requiring measuring devices is satisfied within the time allowed for in the permit.

Based on FOF 26, the Department has determined that the permit holder's request to have until October 1, 2019, to complete construction of the water system and to accomplish the application of water to beneficial use under the terms and conditions of Permit R-12110 is both reasonable and necessary.

Good Cause OAR 690-315-0040(1)(d)

The Department must find that there is "good cause" to approve the extension. In making a "good cause" finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).

The Department has considered the reasonable diligence and good faith of the appropriator, the cost to appropriate and apply water to a beneficial purpose, the market and present demands for water to be supplied, the financial investment made and fair and reasonable return upon the investment, the requirements of other governmental agencies, and unforeseen events over which the permit holder had no control, whether denial of the extension will result in undue hardship to

the applicant and whether there are no other reasonable alternatives for meeting water use needs, any other factors relevant to a determination of good cause, and has determined that the applicant has shown that good cause exists for an extension of time to complete construction and apply water to full beneficial use pursuant to OAR 690-315-0040(1)(d).

CONCLUSIONS OF LAW

1. The Applicant has submitted a complete extension application form and the fee specified in ORS 536.050, as required by OAR 690-315-0040(1)(a).
2. The Applicant complied with construction timeline requirements to begin actual construction as required by ORS 537.230, OAR 690-315-0040(1)(b) and OAR 690-315-0040(5).
3. Based on Finding of Facts 6 through 11, 18 and 26, completion of construction and full application of water to beneficial use can be accomplished by October 1, 2019³, as required by OAR 690-315-0040(1)(c).
4. The Applicant can complete the project within the time period requested for the extension on the project.
5. The Applicant has demonstrated good cause for the extension.


PROPOSED ORDER

Based upon the foregoing Findings of Fact and Conclusions of Law, the Department proposes to issue an order to:

Extend the time to complete construction of the water system under Permit R-12110 from October 1, 1999, to October 1, 2019.

Extend the time to apply water to beneficial use under Permit R-12110 from October 1, 2000, to October 1, 2019.

DATED: October 3, 2017


Dwight French, Administrator
Water Right Services Division

*If you have any questions,
please check the information
box on the last page for the
appropriate names and
phone numbers.*

³Pursuant to ORS 537.230(3), upon the completion of beneficial use of water allowed under the permit, the permittee shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permittee shall submit a map of the survey and a new or revised claim of beneficial use as deemed appropriate by the Department.

Proposed Final Order Hearing Rights

1. Under the provisions of OAR 690-315-0100 and 690-315-0060, the applicant or any other person adversely affected or aggrieved by the proposed final order may submit a written protest to the proposed final order. The written protest must be received by the Water Resources Department no later than **November 17, 2017**, being 45 days from the date of publication of the proposed final order in the Department's weekly notice.
2. A written protest shall include:
 - a. The name, address and telephone number of the petitioner;
 - b. A description of the petitioner's interest in the proposed final order and if the protestant claims to represent the public interest, a precise statement of the public interest represented;
 - c. A detailed description of how the action proposed in the proposed final order would adversely affect or aggrieve the petitioner's interest;
 - d. A detailed description of how the proposed final order is in error or deficient and how to correct the alleged error or deficiency;
 - e. Any citation of legal authority supporting the petitioner, if known;
 - f. Proof of service of the protest upon the water right permit holder, if petitioner is other than the water right permit holder; and
 - g. The applicant or non-applicant protest fee required under ORS 536.050.
3. Within 60 days after the close of the period for requesting a contested case hearing, the Director shall:
 - a. Issue a final order on the extension request; or
 - b. Schedule a contested case hearing if a protest has been submitted, and:
 - 1) Upon review of the issues, the Director finds there are significant disputes related to the proposed agency action; or
 - 2) The applicant submits a written request for a contested case hearing within 30 days after the close of the period for submitting protests.

Notice Regarding Service Members: Active duty service members have a right to stay proceedings under the federal Service Members Civil Relief Act. 50 U.S.C. App. §§501-597b. You may contact the Oregon State Bar or the Oregon Military Department for more information. The toll-free telephone number for the Oregon State Bar is: 1 (800) 452-8260. The toll-free telephone number of the Oregon Military Department is: 1 (800) 452-7500. The Internet address for the United States Armed Forces Legal Assistance Legal Services Locator website is: <http://legalassistance.law.af.mil>

