

**Oregon Water Resources Department**  
**Water Right Services Division**

**Application for Extension of Time**

In the Matter of the Application for an Extension of Time )  
for Permit S-49958, Water Right Application S-54580 ) FINAL ORDER  
in the name of Tualatin Valley Irrigation District )

---

**Permit Information**

Application:	S-54580
Permit:	S-49958
Basin:	Lower Willamette / Watermaster District 18
Date of Priority:	January 4, 1984, for 21.6 cfs; and December 18, 1986, for 3.4 cfs
Source of Water:	Unified Sewage Agency Rock Creek Treatment Plant Discharge
Purpose or Use:	Primary Irrigation of 612.5 Acres; and Supplemental Irrigation of 1,389.3 Acres
Maximum Rate	25.0 cubic feet per second (cfs)

---

**This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.230 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315.**

Appeal Rights

This final order is subject to judicial review by the Court of Appeals under ORS 183.482. Any petition for judicial review must be filed within the 60-day time period specified by ORS 183.482(1). Pursuant to ORS 536.075 and OAR 137-003-0675, you may petition for judicial review or petition the Director for reconsideration of this order. A petition for reconsideration may be granted or denied by the Director, and if no action is taken within 60 days following the date the petition was filed, the petition shall be deemed denied.

Application History

Permit S-49958 was issued by the Department on May 27, 1987. The permit specified completion of construction by October 1, 1989, and complete application of water to beneficial use by, October 1, 1990. The most recent extension authorized completion of construction and complete application of water to beneficial use by October 1, 1999. On June 28, 2018, Tualatin Valley Irrigation District submitted an Application for Extension of Time for Permit S-49958. In accordance with OAR 690-315-0050(2), on August 28, 2018, the Department issued a Proposed Final Order proposing to extend the time to complete construction from October 1, 1999, to October 1, 2023, and the time to apply water to full beneficial use from October 1, 1999, to

October 1, 2023. The protest period closed October 12, 2018, in accordance with OAR 690-315-0060(1). No protest was filed.

## FINDINGS OF FACT


Except as expressly stated herein, The Department adopts and incorporates by reference the findings in the Proposed Final Order dated August 21, 2018

At time of issuance of the Proposed Final Order the Department concluded that, based on the factors demonstrated by the applicant, the permit may be extended subject to no additional conditions.

## ORDER

The extension of time for Application S-54580, Permit S-49958, therefore, is approved. The deadline for completing construction is extended from October 1, 1999, to October 1, 2023. The deadline for applying water to full beneficial use within the terms and conditions of the permit is extended from October 1, 1999, to October 1, 2023.

DATED: October 26, 2018



Dwight French  
Water Right Services Division Administrator, for  
Thomas M. Byler, Director  
Oregon Water Resources Department

- 
- If you have any questions about statements contained in this document, please contact Permit Extension Specialist at (503) 986-0802.
  - If you have other questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at (503) 986-0900
-