Oregon Water Resources Department

Water Right Services Division

Application for Extension of Time

) FINAL

In the Matter of the Application for an Extension of Time

for Permit R-11548, Water Right Application R-72926 in the name of Tim Tarpley)	ORDER DENIAL
Permit Information			
A 11 2	D. 72026		
Application	R-72926		
Permit	R-11548		
Basin	Middle Willamette / Watermaster Distric	t 16	6
Date of Priority	September 23, 1993		
Source of Water	unnamed stream, a tributary of Salt Cree	k	
Storage Facility	Reservoirs A, B, C, D, E, F, G, H, I, and	J	
Purpose or Use	To be appropriated under Application 72	927	7, Permit 51613, for
	recreation and irrigation		
Maximum Storage Volume	409.25 acre-feet (AF) each year		*

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.230 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315.

Appeal Rights

This final order is subject to judicial review by the Court of Appeals under ORS 183.482. Any petition for judicial review must be filed within the 60-day time period specified by ORS 183.482(1). Pursuant to ORS 536.075 and OAR 137-003-0675, you may petition for judicial review or petition the Director for reconsideration of this order. A petition for reconsideration may be granted or denied by the Director, and if no action is taken within 60 days following the date the petition was filed, the petition shall be deemed denied.

Application History

On April 12, 1995, Permit R-11548was issued by the Department. The permit called for completion of construction by October 1, 1998, and complete application of water to beneficial use by October 1, 1999. The most recent extension authorized completion of construction by October 1, 2015, and complete application of water to beneficial use by October 1, 2016. On May 30, 2019, Tim Tarpley submitted an Application for Extension of Time for Permit R-11548.

Final Order: Permit R-11548

In accordance with OAR 690-315-0050(2), on August 20, 2019, the Department issued a Proposed Final Order proposing to deny the time to complete construction from October 1, 2015, to October 1, 2029 and the time to apply water to full beneficial use from October 1, 2016, to October 1, 2029. The protest period closed October 4, 2019, in accordance with OAR 690-315-0060(1). No protest was filed.

FINDINGS OF FACT

The Department adopts and incorporates by reference the findings in the Proposed Final Order dated August 20, 2019

At time of issuance of the Proposed Final Order the Department concluded that, based on the factors demonstrated by the applicant, the permit may not be extended.

CONCLUSION OF LAW

The applicant has demonstrated good cause for the permit extension pursuant to ORS 537.230, 539.010(5) and OAR 690-315-0040(2).

ORDER

The extension of time for Application R-72926, Permit R-11548, therefore, is Denied.

DATED: November 1,2019

Dwight French

Water Right Services Division Administrator, for

Thomas M. Byler, Director

Oregon Water Resources Department

- If you have any questions about statements contained in this document, please contact Permit Extension Specialist at (503) 986-0802.
- If you have other questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at (503) 986-0900

Final Order: Permit R-11548 Page 2 of 2