

Oregon Water Resources Department
Water Right Services Division

Application for Extension of Time

In the Matter of the Application for an Extension of Time
for Permit R-13455, Water Right Application R-84668
in the name of Terry Long

) PROPOSED
) FINAL
) ORDER

Permit Information

Application:	R-84668
Permit:	R-13455
Basin:	John Day / Watermaster District 21
Date of Priority:	February 14, 2001
Source of Water:	Bear Creek, a tributary of Bridge Creek
Storage Facility:	Long Reservoir
Purpose or Use:	aquatic life, wildlife, fire, protection and recreation
Maximum Volume:	23.0 acre-feet (AF)

***Please read this Proposed Final Order in its entirety as it contains
additional conditions not included in the original permit.***

In summary, the Department proposes to:

- Grant an extension of time to apply water to full beneficial use from October 1, 2007, to October 1, 2026.¹
- Make the extension subject to certain conditions set forth below.

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.230 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315

¹ Pursuant to ORS 537.230(5), upon the completion of beneficial use of water allowed under the permit, the permit holder shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permit holder shall submit a map of the survey and the claim of beneficial use.

ACRONYM QUICK REFERENCE

Application – Application for Extension of Time
Department – Oregon Water Resources Department
ODFW – Oregon Department of Fish and Wildlife
PFO – Proposed Final Order
FOF – Finding of Fact
AF - acre-feet

AUTHORITY

Generally, see ORS 537.230 and OAR Chapter 690 Division 315.

ORS 537.230(2) provides in pertinent part that the Oregon Water Resources Department (Department) may, for good cause shown, order an extension of time within which irrigation or other works shall be completed or the right perfected. In determining the extension, the Department shall give due weight to the considerations described under ORS 539.010(5) and to whether other governmental requirements relating to the project have significantly delayed completion of construction or perfection of the right.

ORS 539.010(5) instructs the Director to consider: the cost of the appropriation and application of the water to a beneficial purpose; the good faith of the appropriator; the market for water or power to be supplied; the present demands therefor; and the income or use that may be required to provide fair and reasonable returns upon the investment.

OAR 690-315-0040 provides that in order to approve an application for an extension of time to complete construction or apply water to full beneficial use, the Department shall make the findings in OAR 690-315-0040(1) including a finding that there is “good cause” to approve the extension. OAR 690-315-0040(2)-(4) contains the factors that the Department must consider to make findings that support a “good cause” determination.

OAR 690-315-0050(6) requires the Department, for extensions exceeding five years, to establish checkpoints to determine if diligence is being exercised in the development and perfection of the water use permit. Intervals between checkpoints will not exceed five year periods.

FINDINGS OF FACT

1. On November 6, 2002 Permit R-13455 was issued by the Department. The permit authorizes the storage of up to 23.0 AF of water in Long Reservoir from Bear Creek, a tributary of Bridge Creek, for aquatic life, wildlife, fire, protection and recreation. The permit specified actual construction was to begin by November 6, 2003, and complete application of water was to be made on or before October 1, 2007.
2. On October 25, 2021, Terry Long, submitted an “Application for Extension of Time” (Application) to the Department, requesting the time to apply water to full beneficial use under the terms and conditions of Permit R-13455 be extended from October 1, 2007, to October 1, 2026. This is the first permit extension requested for Permit R-13455.

3. On November 2, 2021, notification of the Application for Permit R-13455 was published in the Department's Public Notice. No public comments were received.

Review Criteria [OAR 690-315-0040]

In order to approve an Application for an Extension of Time to complete construction and/or apply water to full beneficial use pursuant to ORS 537.230 or 537.630, or to begin construction, pursuant to ORS 537.248, the Department must make the findings in OAR 690-315-0040(1)(a) – (d).

Complete Extension of Time Application [OAR 690-315-0040(1)(a)]

4. On October 25, 2021, the Department received a completed Application and the fee specified in ORS 536.050 from the permit holder.

Start of Construction [OAR 690-315-0040(1)(b) and 690-315-0040(5)]

5. Construction of the reservoir began prior to November 6, 2003. The permit holder states, construction of the dam began April 2003.

Based on Findings of Fact (FOF) 5, the Department has determined the permit holder began construction prior to October 1, 2007.

Good Cause [OAR 690-315-0040(1)(d)]

The Department must find that there is "good cause" to approve the extension. In making a "good cause" finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

In order to make a finding of "good cause" to approve the extension, the Department shall consider whether the applicant has demonstrated "reasonable diligence" in previous performance under the permit. OAR 690-315-0040(2)(a). In determining "reasonable diligence", the Department shall consider, but is not limited to, the following factors: a) The amount of construction completed within the time allowed in the permit or previous extension; b) The amount of beneficial use made of the water during the permit or previous extension time limits; c) Water right holder conformance with the permit or previous extension conditions; and d) Financial investments made toward developing the beneficial use of water.

Amount of Construction [OAR 690-315-0040(3)(a)]

The amount of construction completed within the time allowed in the permit or previous extension.²

² "Actual Construction" is defined in OAR 690-315-0020(3)(d)(A) and (B) as physical work performed toward completion of the water system which demonstrates the water right permit holder's good faith and intention to complete the project with reasonable diligence. Actual construction does not include planning a diversion system, formulating a business plan, securing financing, letting contracts, purchasing but not installing equipment, surveying, clearing land or planting crops.

6. Construction of the water system or reservoir began prior to the November 6, 2002 deadline specified in the permit.
7. During the original development time frame under Permit R-13455, construction of the dam was completed; and the fish screen, and weir were installed.

The Application provides evidence that progress of physical work, enough to qualify as the minimum necessary, has been made towards completion of the water system for the Department to find good cause and reasonable diligence towards complete application of water to a beneficial use.

Compliance with Conditions [OAR 690-315-0040(3)(c)]

The water right permit holder's conformance with the permit or previous extension conditions.

8. The Department has considered the permit holder's compliance with conditions, and has identified the following concerns: the record does not show that (1) a meter or other suitable measuring device has been installed, and (2) the maximum height of the dam exceeds 9.90 feet.

Based on FOF 8, the Department has determined that the permit holder has not demonstrated compliance with permit conditions as required by Permit R-13455.

Beneficial Use of Water [OAR 690-315-0040(3)(b)]

The amount of beneficial use made of the water during the permit time limits or previous extension time limits.

9. According to the Claim of Beneficial Use submitted to the Department on May 26, 2017, the dam constructed exceeds 10 feet, and additional storage was created. This additional storage is not authorized.
10. According to the Application, a maximum volume of 23.0 AF of water has been stored from the Bear Creek, a tributary of Bridge Creek.

Based on FOF 8, the Department has determined that beneficial use of water has not yet been demonstrated under this permit because not all permit conditions were satisfied by October 1, 2007.

Financial Investments to appropriate and Apply Water to a Beneficial Purpose [OAR 690-315-0040(2)(b),(3)(d),(4)(d)]

11. The Application identifies an approximate total of \$280,000 has been invested. The costs included items associated with application fees, legal fees, CWRE costs, dam breach analysis and testing, resulting from constructing the dam to a height in excess of the 9.90 feet authorized by the permit, which are not "actual construction" under this permit and therefore are not counted towards development. After deducting these costs, the

approximate total investment for “actual construction” to date is approximately \$170,000 which is about 95 percent of the total projected cost for complete development of this project. An additional \$9,000 investment is needed to complete this project, which includes developing the remaining acres for irrigation, installing new pivots in areas not previously irrigated, and a possible permit amendment.

Based on FOF 11, the Department has determined that the permit holder had made an investment, which provides evidence of good cause and reasonable diligence towards the complete application of water to a beneficial use.

Reasonable Diligence of the Appropriator [OAR 690-315-0040(2)(a)]

The Application provides evidence of progress towards completion of the water system; a financial investment has been made; the permit holder has not demonstrated compliance with all permit conditions, and; beneficial use has not been demonstrated. The Department has determined the applicant has demonstrated the minimum necessary for the Department to find reasonable diligence towards complete application of water to a beneficial use.

The Market and Present Demands for Water [OAR 690-315-0040(4)(a-f)]

The Department's determinations of market and present demand for water or power to be supplied shall consider the requirements set forth under OAR 690-315-0040(4)(a-f). In accordance with OAR 690-315-0040(4), the Department shall consider, but is not limited to, the following factors when determining the market and the present demand for water or power to be supplied:

- *(a) The amount of water available to satisfy other affected water rights and scenic waterway flows;*
- *(b) Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d);*
- *(c) The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife;*
- *(d) Economic investment in the project to date;*
- *(e) Other economic interests dependent on completion of the project; and*
- *(f) Other factors relevant to the determination of the market and present demands for water and power.*

OAR 690-315-0040(4)(a)

The amount of water available to satisfy other affected water rights and scenic waterway flows.

12. A review of the amount of water available to satisfy other affected water rights and scenic waterway flows was determined at the time of issuance of Permit R-13455; furthermore, water availability for other affected water rights and scenic waterway flows after the permit was issued is determined when an application for a new water right is submitted.

13. Current Water Availability Analysis for Bear Creek, (Tributary to Bridge Creek) at the mouth (watershed ID 70263) show that water is only available during the months of May and June at the 50% exceedance level.

OAR 690-315-0040(4)(b)

Special water use designations established since permit issuance, including but not limited to state scenic waterways, federal wild and scenic rivers, serious water management problem areas or water quality limited sources established under 33 U.S.C. 1313(d).

14. The point of diversion is located on Bear Creek, a tributary of Bridge Creek, and is not located within a Withdrawn Area.
15. Bear Creek, a tributary of Bridge Creek is located above the John Day Scenic Waterway.
16. The point of diversion is not in a location listed by the Department of Environmental Quality as a water quality limited stream.

OAR 690-315-0040(4)(c)

The habitat needs of sensitive, threatened or endangered species, in consultation with the Oregon Department of Fish and Wildlife.

17. Bear Creek, a tributary of Bridge Creek is located within an area ranked “low” for stream flow restoration needs as determined by the Department in consultation with the Oregon Department of Fish and Wildlife, and is located within a Sensitive, Threatened or Endangered Fish Species Area as identified by the Department in consultation with Oregon Department of Fish and Wildlife.

OAR 690-315-0040(4)(d)

Economic interests dependent on completion of the project.

18. An approximate total of \$170,000 has been invested in the project.

OAR 690-315-0040(4)(e)

Other economic interests dependent on completion of the project.

19. The Application identifies contractor who work on the ranch as other economic interests.

OAR 690-315-0040(4)(f)

Other factors relevant to the determination of the market and present demand for water and power.

20. No other factors relevant to the determination of the market and present demand for water and power have been identified.
21. OAR 690-315-0050(6) requires the Department to place a checkpoint condition on this extension of time in order to ensure diligence is exercised in the development and

perfection of the water use permit. A “Checkpoint Condition” is specified under Item 2 of the “Limitations and Conditions” section of this PFO to meet this condition.

Fair Return Upon Investment [OAR 690-315-0040(2)(f)]

22. The use and income from the permitted water development will likely result in reasonable returns upon the investment made to date.

Other Governmental Requirements [OAR 690-315-0042(2)(g)]

23. Delay in the development of this project that was caused by other governmental requirements have not been identified.

Unforeseen Events [OAR 690-315-0040(2)(h)]

24. Unforeseen events extended the length of time needed to fully develop and perfect Permit R-13455, in that the measuring device installed by the permit holder was not approved by the local watermaster, though similar measuring devices had previously been considered as a suitable alternative.

Denial of an Extension Would Result in Undue Hardship [OAR 690-315-0040(2)(i)]

25. A denial of the extension would result in undue hardship, and there are no other reasonable alternatives exist for meeting water use needs.

Good Faith of the Appropriator [OAR 690-315-0040(2)(c)]

26. The Application provides evidence of good faith of the appropriator under Permit R-13455.

Based on FOF 5, 6, 7, 10, 11, and 18, the Department has determined that the applicant has shown good faith and reasonable diligence.

Duration of Extension [OAR 690-315-0040(1)(c)]

Under OAR 690-315-0040(1)(c), in order to approve an extension of time for water use permits the Department must find that the time requested is reasonable and the applicant can complete the project within the time requested.

27. As of October 25, 2021, the permit holder states the remaining work to be completed consists of completing construction of the water system and applying water to full beneficial use.

Given the amount of development left to occur, the Department has determined that the permit holder’s request to have until October 1, 2026, to complete construction of the water system and to accomplish the application of water to beneficial use under the terms and conditions of Permit R-13455 is both reasonable and necessary.

Good Cause [OAR 690-315-0040(1)(d)]

The Department must find that there is “good cause” to approve the extension. In making a “good cause” finding, the Department shall consider the requirements set forth under OAR 690-315-0040(2).

The Department has considered the reasonable diligence and good faith of the appropriator, the cost to appropriate and apply water to a beneficial purpose, the market and present demands for water to be supplied, the financial investment made and fair and reasonable return upon the investment, the requirements of other governmental agencies, and unforeseen events over which the permit holder had no control, whether denial of the extension will result in undue hardship to the applicant and whether there are no other reasonable alternatives for meeting water use needs, any other factors relevant to a determination of good cause, and has determined that the applicant has shown that good cause exists for an extension of time to complete construction and apply water to full beneficial use pursuant to OAR 690-315-0040(1)(d).

LIMITATIONS AND CONDITIONS

1. OAR 690-315-0050(5) provides for extension orders to include, but are not limited to, any condition or provision mitigate the effects of the subsequent development on competing demands on the resource. Based on FOF 8, and 9, and the allowance in the permit to require the water user to keep a record of the amount of water diverted monthly, and to make annual water use reports, the Department determined the need to place a “Water Use Reporting Condition” on this extension of time in order to ensure diligence is exercised in the development and perfection of water use permit. This condition, specified under Item 1 of the “Conditions” section of this PFO, was determined to be necessary because of the use of an unauthorized point of appropriation; place of use has occurred under this permit.
2. OAR 690-315-0050(6) requires a checkpoint condition on this extension of time in order to ensure diligence is exercised in the development and perfection of the water use permit. A “Checkpoint Condition” is specified under Item 2 of the “Conditions” section of this PFO to meet this condition.

CONCLUSIONS OF LAW

1. The Applicant has submitted a complete extension application form and the fee specified in ORS 536.050, as required by OAR 690-315-0040(1)(a).
2. The Applicant complied with construction timeline requirements to begin construction as required by ORS 537.230, OAR 690-315-0040(1)(b) and OAR 690-315-0040(5).

continued on following page

3. Based on Finding of Facts 5, through 26, completion of construction and full application of water to beneficial use can be accomplished by October 1, 2026³, as required by OAR 690-315-0040(1)(c).
4. The Applicant can complete the project within the time period requested for the extension on the project, but the extension is conditioned to mitigate the effects of the subsequent development on competing demands on the resource and is granted only for the reasonable time necessary to complete water development and apply water to beneficial use. OAR 690-315-0050(5).
5. The Applicant has demonstrated good cause for the extension.
6. For extensions exceeding five years, the Department shall establish progress checkpoints to determine if diligence is being exercised in the development and perfection of the water use permit. Intervals between progress check points will not exceed five year periods, as required by OAR 690-315-0050(6).

PROPOSED ORDER

Based upon the foregoing Findings of Fact and Conclusions of Law, the Department proposes to issue an order to:

Extend the time to apply water to beneficial use under Permit R-13455 from October 1, 2007, to October 1, 2026.

Subject to the following conditions:

LIMITATIONS AND CONDITIONS


1. **Water Use Reporting Condition**
The water user shall keep a complete record of the amount of volume water stored each month, and shall submit a report which includes water storage measurements to the Department annually, or more frequently as may be required by the Director.
2. **Checkpoint Condition**
The permit holder must submit a completed Progress Report Form to the Department by **October 1, 2024. A form will be enclosed with your Final Order.**
 - (a) At each checkpoint, the permit holder shall submit and the Department shall review evidence of the permit holder's diligence towards completion of the project and compliance with terms and conditions of the permit and extension. If, after this review, the Department determines the permit holder has not been

³Pursuant to ORS 537.230(5), upon the completion of beneficial use of water allowed under the permit, the permittee shall hire a certified water rights examiner to survey the appropriation. Within one year after the complete application of water to a beneficial use (or by the date allowed for the complete application of water to a beneficial use), the permittee shall submit a map of the survey and a new or revised claim of beneficial use as deemed appropriate by the Department.

diligent in developing and perfecting the water use permit, or complied with all terms and conditions, the Department shall modify or further condition the permit or extension to ensure future compliance, or begin cancellation proceedings on the undeveloped portion of the permit pursuant to ORS 537.260 or 537.410, or require submission of a final proof survey pursuant to ORS 537.250;

(b) The Department shall provide notice of receipt of progress reports in its weekly notice and shall allow a 30 day comment period for each report. The Department shall provide notice of its determination to anyone who submitted comments.

DATED: January 18, 2022


Dwight French, Administrator
Water Right Services Division

*If you have any questions,
please check the information
box on the last page for the
appropriate names and
phone numbers.*

Proposed Final Order Hearing Rights

1. Under the provisions of OAR 690-315-0100 and 690-315-0060, the applicant or any other person adversely affected or aggrieved by the proposed final order may submit a written protest to the proposed final order. The written protest must be received by the Water Resources Department no later than **March 4, 2022**, being 45 days from the date of publication of the proposed final order in the Department's weekly notice.
2. A written protest shall include:
 - a. The name, address and telephone number of the petitioner;
 - b. A description of the petitioner's interest in the proposed final order and if the protestant claims to represent the public interest, a precise statement of the public interest represented;
 - c. A detailed description of how the action proposed in the proposed final order would adversely affect or aggrieve the petitioner's interest;
 - d. A detailed description of how the proposed final order is in error or deficient and how to correct the alleged error or deficiency;
 - e. Any citation of legal authority supporting the petitioner, if known;
 - f. Proof of service of the protest upon the water right permit holder, if petitioner is other than the water right permit holder; and
 - g. The applicant or non-applicant protest fee required under ORS 536.050.

3. Within 60 days after the close of the period for requesting a contested case hearing, the Director shall:
 - a. Issue a final order on the extension request; or
 - b. Schedule a contested case hearing if a protest has been submitted, and:
 - 1) Upon review of the issues, the Director finds there are significant disputes related to the proposed agency action; or
 - 2) The applicant submits a written request for a contested case hearing within 30 days after the close of the period for submitting protests.

NOTICE TO ACTIVE DUTY SERVICEMEMBERS: Active duty Servicemembers have a right to stay these proceedings under the federal Servicemembers Civil Relief Act. For more information contact the Oregon State Bar at 800-452-8260, the Oregon Military Department at 503-584-3571 or the nearest United States Armed Forces Legal Assistance Office through <http://legalassistance.law.af.mil>. The Oregon Military Department does not have a toll free telephone number.

-
- If you have any questions about statements contained in this document, please contact Jeffrey D. Pierceall at (503) 979-3213.
 - If you have questions about how to file a protest or if you have previously filed a protest and you want to know the status, please contact Patricia McCarty at 503-979-9160.
 - If you have any questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at 503-986-0801.
 - Address any correspondence to : Water Right Services Division
725 Summer St NE, Suite A
Salem, OR 97301-1266
-
- Fax: 503-986-0901