

**Oregon Water Resources Department
Water Right Services Division**

Application for Extension of Time

In the Matter of the Application for an Extension of Time)
for Permit G-18151, Water Right Application G-13446, in) FINAL
the name of Avion Water Company, Inc) ORDER

Permit Information

Application:	G-13446
Permit:	G-18151
Basin:	5 – Deschutes / Watermaster District 11
Date of Priority:	June 25, 1993
Source of Water:	three wells in Dry River Basin
Purpose of Use:	group domestic use for 102 households including up to one-half acre of lawn and non-commercial garden for each
Maximum Rate:	0.29 cubic foot per second(cfs)

This Extension of Time request is being processed in accordance with Oregon Revised Statute 537.630 and 539.010(5), and Oregon Administrative Rule Chapter 690, Division 315.

Appeal Rights

This final order is subject to judicial review by the Court of Appeals under ORS 183.482. Any petition for judicial review must be filed within the 60-day time period specified by ORS 183.482(1). Pursuant to ORS 536.075 and OAR 137-003-0675, you may petition for judicial review or petition the Director for reconsideration of this order. A petition for reconsideration may be granted or denied by the Director, and if no action is taken within 60 days following the date the petition was filed, the petition shall be deemed denied.

Application History

Permit G-12192 was issued by the Department on October 30, 1995, and modified by Permit Amendment T-12839 on July 24, 2019. Superseding Permit G-18151 was issued by the Department on July 24, 2019, to reflect the changes. The permit specified actual construction of the well to begin by October 30, 1996, completion of construction by October 1, 1997, and complete application of water to beneficial use by October 1, 1998. The most recent extension authorized completion of construction and complete application of water to beneficial use by October 1, 2020. On July 26, 2021, Avion Water Company, Inc submitted an Application for Extension of Time for Permit G-18151. In accordance with OAR 690-315-0050(2), on December 7, 2021, the Department issued a Proposed Final Order proposing to extend the time to complete construction to October 1, 2025, and the time to fully apply water to beneficial use to October 1, 2025. The protest period closed January 21, 2022, in accordance with OAR 690-315-0060(1). No protest was filed.

FINDINGS OF FACT

The Department adopts and incorporates by reference the findings of fact in the Proposed Final Order dated December 7, 2021.

At time of issuance of the Proposed Final Order the Department concluded that, based on the factors demonstrated by the applicant, any comments received, and information within the file, the permit may be extended subject to no additional conditions.

CONCLUSION OF LAW

The applicant has demonstrated good cause for the permit extension pursuant to ORS 537.630, 539.010(5) and OAR 690-315-0040(2).

ORDER

The extension of time for Application G-13446, Permit G-18151, therefore, is approved. The deadline for completing construction is extended from October 1, 2020, to October 1, 2025. The deadline for applying water to full beneficial use within the terms and conditions of the permit is extended from October 1, 2020, to October 1, 2025.

DATED: February 18, 2022



Dwight French
Water Right Services Division Administrator, for
Thomas M. Byler, Director
Oregon Water Resources Department

-
- If you have any questions about statements contained in this document, please contact the Permit Extension Specialist at (503) 979-3213.
 - If you have other questions about the Department or any of its programs, please contact our Water Resources Customer Service Group at (503) 986-0900
-